

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

JUL 9 2 20 PM '69

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator <b>Shell Oil Company</b>		8. Farm or Lease Name <b>McKinley B</b>
3. Address of Operator <b>P. O. Box 1509, Midland, Texas 79701</b>		9. Well No. <b>5</b>
4. Location of Well UNIT LETTER <b>L</b> , <b>1650</b> FEET FROM THE <b>South</b> LINE AND <b>330</b> FEET FROM THE <b>West</b> LINE, SECTION <b>20</b> TOWNSHIP <b>18-S</b> RANGE <b>38-E</b> NMPM.		10. Field and Pool, or Wildcat <b>Hobbs San Andres</b>
5. Elevation (Show whether DF, RT, GR, etc.) <b>Est. 3656 DF</b>		12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING CPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

July 4 Thru July 6, 1969

- Spudded 3:00 p.m. 7-4-69.
- Cemented 9 joints (279.51') 8-5/8", 24#, J-55, 8 rd, ST&C, New csg at 292' with 2% CaCl<sub>2</sub>, with 300 sx Class "C" cement.
- Plug down 7:55 p.m. 7-4-69 with 600 psi. WOC 15 hrs.
- Option 2.
  - 279.51 cu. ft.
  - 300 sacks Class "C" with 2% CaCl<sub>2</sub>.
  - 60°
  - 63°
  - 600 psi.
  - 15 hours

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. D. Duren J. D. Duren TITLE Staff Exploitation Engr. DATE 7-8-69

APPROVED BY [Signature] TITLE [Signature] DATE JUL 10 1969

CONDITIONS OF APPROVAL, IF ANY: