

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBJECT IN TRIPLICATE
(Other Instructions on Re-verse side)

Form approved
Budget Bureau No. 42-R1421.

5. LEASE DESIGNATION AND SERIAL NO.

LC-03232 (2)

6. IF INDIAN, ALLOTTEE OR TRUST NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for new permits and as to changes or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for new proposals)

1.

OLD WELL ☒ WELL ☐ OTHER ☐ *Drilg.*

2. NAME OF OPERATOR

Humble Oil & Refg Co

3. ADDRESS OF OPERATOR

Box 1600, Midland, Texas

4. Location of well (report location clearly and in accordance with any State requirements.
See also Space 17 below.)
At surface

800' FNL & 660' FNL

7. UNIT AGREEMENT NAME

8. FIELD OR LEASE NAME

Bowers A Federal Com.

9. WELL NO.

33

10. FIELD AND POOL OR WILDCAT

Hobbs G.S. and Hobbs Bunching

11. SEC., T., R., M. OF LAND AND SURVEY OR AREA

Sec 29, T18S, R38E

14. PERMIT NO.

15. ELEVATIONS (Show whether IF, RT, CR, etc.)

12. COUNTY OR PARISH

Lea

13. STATE

N. Mex.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

FULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) *Spud*

RETAINING WELL

ALTERING CASING

ABANDONMENT*

(Report results of multiple completion on Well Completion or Incompletion Report and Log forms)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. It is to be clearly defined, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

MIRU. Spud in well @ 8:00 PM 7-15-69. Drld to 416' and ran & set 416' of 1 3/8" ID 18# CSQ. Cmt w/ 400 Sax CH Cmt w/ 20% oil & 4% gel. Cmt circ. WOC 18 hrs. Test w/ 800 psi & held OK. Resume drlg. Drld to 3850' and ran & set 3856' of 9 5/8" 36# CSQ. Cmt w/ 350 Sax CH & w/ 8% gel and 200 Sax Heat. Cmt @ 1550' by temp. survey. WOC 18 hrs and test CSQ w/ 750 psi for 30 min w/ no press. drop. Resume drlg. Drld to TD 6000' on 7-30-69. Ran & set 5988' 7" ID CSQ and Cmt w/ 350 Sax and 200 Sax Heat on bottom. WOC 24 hrs and test Cmt w/ 1500 psi w/ no pressure drop. Preparing to dually complete well.

18. I hereby certify that the foregoing is true and correct

SIGNED

[Signature]

TITLE

Unit Head

DATE

8-8-69

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

DATE

AUG 11 1969

*See Instructions on Reverse Side

L. SORDON
ENGINEER