

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

OCT 1 12 11 PM '69

| |
|--|
| 5a. Indicate Type of Lease |
| State <input type="checkbox"/> Fee <input checked="" type="checkbox"/> |
| 5. State Oil & Gas Lease No. |

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|--|---|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | 7. Unit Agreement Name |
| 2. Name of Operator Shell Oil Company | 8. Farm or Lease Name Grimes |
| 3. Address of Operator P. O. Box 1509, Midland, Texas 79701 | 9. Well No. 11 |
| 4. Location of Well UNIT LETTER N 1790 FEET FROM THE West LINE AND 750 FEET FROM THE South LINE, SECTION 28 TOWNSHIP 18-S RANGE 38-E NMPM. | 10. Field and Pool, or Wildcat Hobbs Blinebry |
| 15. Elevation (Show whether DF, RT, GR, etc.) Est. 3650' DF | 12. County Lea |

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☒

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

September 27 thru September 28, 1969

- Spudded at 4:30 p.m. (CDT) 9-27-69.
- Cemented 10 joints (331.9') 13-3/8", 48#, ST&C, Rge. 2 New Lone Star csg. at 348' with 250 sx Class "C" + 2% CaCl₂ (BJ).
- Plugged down at 4:30 a.m. 9-28-69 with 450 psi. Float held O.K. Circulated 100 sx cement. WOC 12 hours. Tested csg., BOP and manifold to 600 psi for 30 min. Held O.K.
- Option 2:
 - 295' cu. ft.
 - 250 sx Class "C" + 2% CaCl₂
 - 60°
 - 64°
 - 600 psi
 - 12 hours

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

| | | | |
|---------------------------------|-------------|--|---------------------|
| SIGNED <i>J. D. Duren</i> | J. D. Duren | TITLE Staff Operations Engineer | DATE 9-30-69 |
| APPROVED BY <i>[Signature]</i> | | TITLE SUPERVISOR DISTRICT | DATE 10-1-69 |
| CONDITIONS OF APPROVAL, IF ANY: | | | |