

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

3 - NMCCC
1 - File

11 1070
Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Getty Oil Co.	8. Form or Lease Name State AN
3. Address of Operator Box 249, Hobbs, N. Mex.	9. Well No. 11
4. Location of Well UNIT LETTER <u>B</u> <u>330</u> FEET FROM THE <u>North</u> LINE AND <u>2310</u> FEET FROM THE <u>East</u> LINE, SECTION <u>7</u> TOWNSHIP <u>18S</u> RANGE <u>35E</u> NMPM.	10. Field and Pool, or Wildcat Vacuum Grayburg S. A.
15. Elevation (Show whether DF, RT, GR, etc.)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7-7/8" hole to 4850'. Set 5-1/2" 15.5# J-55 8RT casing at 4849'. Cemented with 650 sacks HOWCO Lite with 5# salt per sack and 350 sacks Class "C" with 2% Cacl. Temperature survey indicated top of cement on outside of 5-1/2" casing at 850'. Tagged up at 4817' inside 5-1/2" casing. Released rig at 10 A.M. 1-13-70.

Rigged up Pulling Unit 1-27-70. Tested 5-1/2" casing at 2000# for 30 minutes, no drop in pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. R. Wads TITLE Area Supt. DATE 2-9-70
APPROVED BY [Signature] TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: