

## OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-101  
Revised 10-1-79

|                        |  |
|------------------------|--|
| NO. OF COPIES RECEIVED |  |
| DISTRIBUTION           |  |
| SANTA FE               |  |
| FILE                   |  |
| U.S.O.S.               |  |
| LAND OFFICE            |  |
| OPERATOR               |  |

|                                |   |
|--------------------------------|---|
| 3a. Indicate Type of Lease     |   |
| State <input type="checkbox"/> | Fee <input checked="" type="checkbox"/> |
| 5. State Oil & Gas Lease No.   |   |

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE APPLICATION FOR PERMIT C-101 (FORM C-101) FOR SUCH PROPOSALS.)OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator

TEXACO Producing Inc.

Address of Operator

P.O. Box 728, Hobbs, New Mexico 88240

Location of Well

UNIT LETTER I 1878.5 FEET FROM THE South LINE AND 557 FEET FROM  
THE East LINE, SECTION 29 TOWNSHIP 18S RANGE 38E NMPM.

7. Unit Agreement Name

8. Farm or Lease Name

W. D. Grimes

9. Well No.

6

10. Field and Pool, or Wildcat

Hobbs-Drinkard

15. Elevation (Show whether DF, RT, GR, etc.)

3658' DF

12. County

Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:PERFORM REMEDIAL WORK ☒TEMPORARILY ABANDON ☐REPAIR OR ALTER CASING ☐OTHER ☐PLUG AND ABANDON ☐CHANGE PLANS ☐REMEDIAL WORK ☐COMMENCE DRILLING OPNS. ☐CASING TEST AND CEMENT JOB ☐OTHER ☐ALTERING CASING ☐PLUG AND ABANDONMENT ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Rig up. POH w/production equipment. Install BOP.
2. C/O to PBTD 7018'.
3. Perf w/2 SPF at 6631,34,91,6720,39,52,91,6816,42,79,94,6939 and 6984' (13 intervals, 26 holes).
4. Set pkr. at  $\pm$  6500' load backside.
5. Pump 7500 gal 15% NEFE w/2 drums checker-sol solvent, in 3 stages w/24 ball sealers between stages, 58 holes total. Add demulsifier as per recommendation.
6. TOH w/pkr.
7. TIH w/production tbg. and tbg. anchor. Set tbg. at 6989' and anchor at  $\pm$  6500'. TIH w/pump and rods. Place well on production and test.

I, \_\_\_\_\_, hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W.D. Grimes TITLE Dist. Opr. Mgr. DATE 6/26/85ORIGINAL SIGNED BY W.D. Grimes  
DISTRICT 1 SUPERVISOR

JUL - 2 1985

DATE 6/26/85 TITLE \_\_\_\_\_