

# DAILY DRILLING REPORT

Bridges State #133

BRIDGES STATE #133, 2150 FNL, 1880 FNL, Sec 14, T-17-S, R-34-E, Lea Co, NM.  
OBJECTIVE: Drill and complete Morrow well. AFE 9140 - Mobil Intr 100% -  
Est Cost \$305,000.

12/15/69 Bldg road & pad.

BRIDGES STATE #133

12/16 (1) 250 drlg red bed, 17 $\frac{1}{2}$ " hole,  $\frac{1}{2}$  @ 150. S. Mud.  
A. W. Thompson Drlg Co spud in @ 1:00 a.m. 12/16/69.

BRIDGES STATE #133

12/17 LOC CORRECTION: Should be - 1880' FNL & 2150' FNL.  
(2) 355 ND red bed, WOC on 355' 13-3/8" 48# csg cemented on bottom @ 355 by  
Howco w/ 350x Class C cement w/ 2% CaCl, PD @ 2:00 p.m. 12/16/69, cement circ,  
prep to drill 12 $\frac{1}{4}$ " hole.

BRIDGES STATE #133

12/18 (3) 1667 drlg red bed and anhy, 12 $\frac{1}{4}$ " hole,  $\frac{1}{4}$  @ 1605. Fr Wtr.  
WOC total 18 hrs, tested 13-3/8 csg & BOP's w/ 1000#/ok.

BRIDGES STATE #133

12/19 (4) 2451 drlg anhy & salt, 12 $\frac{1}{4}$ " hole,  $\frac{1}{2}$  @ 2444. Br Wtr.

BRIDGES STATE #133

12/20 (5) 3202 drlg anhy, 12 $\frac{1}{4}$ " hole,  $\frac{1}{2}$  @ 3050. Br wtr & oil.

12/22 (7) 3737 drlg anhy, 12 $\frac{1}{4}$ " hole, 1° @ 3737. Br Wtr & oil.

BRIDGES STATE #133

12/23 (8) 3994 drlg anhy, 12 $\frac{1}{4}$ " hole, NND. Br Wtr & oil.

BRIDGES STATE #133

12/24 (9) 4176 drlg lm, 12 $\frac{1}{4}$ " hole, 2° @ 4045. Br Wtr & 2% oil.

BRIDGES STATE #133

12/26 (11) 4480 drlg anhy & lm, 12 $\frac{1}{4}$ " hole, 1 $\frac{1}{4}$ ° @ 4309. Br Wtr & 2% oil.

BRIDGES STATE #133

12/27 (12) 4614 drlg lm, 12 $\frac{1}{4}$ " hole, 1° @ 4485. Br Wtr & oil.

12/29 (14) 4841 drlg lm, 12 $\frac{1}{4}$ " hole,  $\frac{1}{2}$  @ 4691. Br Wtr & oil.

BRIDGES STATE #133

12/30 (15) 4933 drlg lm, 12 $\frac{1}{4}$ " hole, NND. Br Wtr & Oil.

BRIDGES STATE #133

12/31/69 (16) 5000 ND lm, 1° @ 5000, WOC on 9-5/8 csg, ran 5000' 9-5/8 40# N80 LT&C  
csg cemented on bottom @ 5000 by Howco w/ 2100x Class C 6% gel +200x Class C  
Neat 1st 300x contained  $\frac{1}{4}$ # flocele, PD @ 3:00 a.m. 12/31/69, cement did not  
circ, prep to run temp survey.

BRIDGES STATE #133

1-2-70 (18) 5230 drlg lm, 8-3/4", NND. Fr Wtr.  
Worth Well ran temp survey top of cement @ 1235, NU 9-5/8 csg, inst'l BOP's,  
Howco pumped down backside of 9-5/8 csg 10 BPM @ 500 psi, the cemented down  
backside w/ 450x Class C cement, job compl @ 5:00 a.m. 1/1/70, WOC total 37  
hrs, tested csg and BOP's w/ 5000#/ok.