

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>King Resources Company</b>	8. Farm or Lease Name <b>Leamex State</b>
3. Address of Operator <b>300 Wall Towers West, Midland, Texas 79701</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>L</b> , <b>1980</b> FEET FROM THE <b>South</b> LINE AND <b>660</b> FEET FROM THE <b>West</b> LINE, SECTION <b>5</b> TOWNSHIP <b>17-S</b> RANGE <b>34-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Leamex State</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4124' GR</b>	12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <b>Plug Back</b> <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-19-70 - Drilled to 11,766'. Ran open hole logs.

5-20-70 - Plugged back well as follows: 11,550 to 11,650 with 35 sxs cement & 11,100 to 11,250 with 30 sxs cement.

5-21-70 - Ran 5-1/2" 17# & 20# N-80 new casing. Set @ 11,060' KB Cemented with 300 sxs cement. WOC 4 days. Tested casing to 3000 psi. Held OK.

6-3-70 - Presently completing in Wolfcamp.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <b>Dr. Phil</b>	TITLE <b>Drilling Foreman</b>	DATE <b>6/3/70</b>
APPROVED BY <b>[Signature]</b>	SUPERVISOR DISTRICT	DATE <b>JUN 5 1970</b>
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED

JUN 11 1970

OIL CONSERVATION DIVISION  
HOUSTON, TEXAS