

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name --
8. Farm or Lease Name Lea-Mex State
9. Well No. #1
10. Field and Pool, or Wildcat Wildcat
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator KING RESOURCES COMPANY
3. Address of Operator 300 Wall Tower West, Midland, Texas 79701
4. Location of Well UNIT LETTER <u>L</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>5</u> TOWNSHIP <u>17-S</u> RANGE <u>34-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4124' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 3-26-70 - Spudded 17-1/4" hole with rotary tools.
- 3-27-70 - Set 13-3/8" OD 48# H-40 STC new casing @ 374'. Cemented with 375 sxs. Class "H" cement. Circulated cement to surface. WOC 18 hrs. Tested BOP with 800 psi pressure. Held OK.
- 4-5-70 - Set 8-5/8" OD 24# & 32# K-55 STC new casing @ 4294. Cemented with 300 sxs. Lite-Wate cement & 200 sxs Class "H". Top of cement 2100'. WOC 18 hrs. Tested casing & BOP to 800 psi. Held OK.
- 4-8-70 - Drilling 7-7/8" hole @ 4700'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D.E. Gil TITLE Drilling Foreman DATE 4-8-70
APPROVED BY [Signature] TITLE SUPERVISOR DISTRICT DATE APR 10 1970
CONDITIONS OF APPROVAL, IF ANY: