

Bridges State #147

- 11/2 Cecil Horne Wire Line Co ret plugs from Middle Penn tbg and vent string from Middle Penn, S & F 166 BLO/7 hrs on 24/64 ck, TP 400, L hr fl 15 bbls, S/O clean, SI 38 hrs, TP 800, vent string TP 800, Abo TP zero, from Abo zone S 88 BLO + 16 BAW + 22 bbls drlg fluid/9 hrs, 2000' FIH, fr sh of gas, L hr sw 12 bbls, S/O 30% wtr, SI 13 hrs, TP 20, prep to POP.
- Middle Penn zone 134 BLO.
  - Middle Abo zone 537 BLO.
- BRIDGES STATE #147, 11,775 TD, 11,315 PBTD.
- 11/3 Abo: S 139 BLO/10 hrs, 5000' FIH, fr sh gas, L hr 15 BO, S/O clean oil, SI 14 hrs, TP 0. - 398 BLO.  
CP 1050, apparent leak in head.  
Middle Penn: SI 24 hrs, TP 950, vent string 1050. - 134 BLO.
- BRIDGES STATE #147, 11,775 TD, 11,315 PBTD.
- 11/4 Bled CP 1050-800, vent string 1050-800, Middle Penn string 950-700, WO Kuykendall Wire Line truck 4 hrs, then set plugs in tbg string @ 100', bled CP 800-100, bled off 30 BLO, left csg on 12/64 ck overnite, F 40 BLO 13 hrs, CP 200, prep to bleed off press and repair triple tree.
- BRIDGES STATE #147, 11,775 TD, 11,315 PBTD.
- 11/5 P 180 bbls lse oil down csg, CP zero, remove triple tree, checked tree, install tree, test same, ret plugs from tbg strings, CP zero, Abo TP zero, vent string TP zero, Middle Penn tbg press 500, SI 12 hrs, CP 450, Abo TP zero, vent TP 300, Middle Penn TP 450, prep to POH w/ tbg strings.
- BRIDGES STATE #147, 11,775 TD, 11,315 PBTD.
- 11/6 P 150 BLO down csg, P 30 bbls down vent string, circ out csg, P 50 bbls down Middle Penn tbg, remove tree, inst'l BOP, pull 24 jts 2-3/8 CS Hydril tbg, tbg parted in upset, WO fishing tools/2 hrs, ran spear, fished & rec vent string, POH w/ vent & Abo strings, now rerunning vent string 100 jts in hole testing to 4000#.
- BRIDGES STATE #147, 11,775 TD, 11,315 PBTD.
- 11/7 Finish running vent string, 2" OD Buttress & 2-3/8 CS Hydril, latched into parallel flow tube @ 10,434, landed w/ 5000# T, tested to 4000# while running, Cecil Horne Wire Line Co set plug @ 100' in tbg, ran 2-3/8 CS Hydril Abo tbg, latched into BOT triple anchor @ 10,394, landed w/ 14,000# T, remove BOP, inst'l triple tree, SD for nite.
- 11/8 Cecil Horne Wire Line Co ret plugs from vent & Middle Penn tbg, then from Middle Penn zone S & F 151 BNO/9 hrs, L hr F 15 BNO on 32/64 ck, TP 150, SI 14 hrs, CP vac, Abo TP zero, vent TP 1400, Middle Penn TP 700, prep to run pump & rods in Abo tbg.
- 398 BLO from Abo
  - 496 BLO from Middle Penn.
- 11/9 Ran pump on 247 - 3/4 and 96 - 7/8 rods in Abo tbg, spaced out, RD & Rel X-Per Well Serv unit @ 4:00 p.m. 11/8/70, Rel to Prod.
- 496 BLO from Middle Penn
  - 398 from Abo.