

NEW MEXICO OIL CONSERVATION COMMISSION

5a. Indicate Type of Lease	
State ☒	Fee ☐
5. State Oil & Gas Lease No.	
B-1520	
7. Unit Agreement Name	
North Vacuum ABO Unit	
6. Farm or Lease Name	
9. Well No.	
142	
10. Field and Pool, or Wildcat	
North Vacuum ABO	
12. County	
Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSED TO, RULE OR TO CORRECT OR BACK TO A DIFFERENT RESERVOIR.
USE PART 1000 FOR PROPOSED TO, RULE OR TO CORRECT OR BACK TO A DIFFERENT RESERVOIR.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator

Mobil Producing TX. & N.M. Inc.

Address of Operator

9 Greenway Plaza, Suite 2700

Houston, Texas 77046

Location of Well

UNIT LETTER J 1807 FEET FROM THE South LINE AND 1880 FEET FROM

THE East LINE, SECTION 14 TOWNSHIP 17-S RANGE 34-E N.M.P.M.

15. Elevation (Show whether DF, RT, CR, etc.)

4025 GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
ULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	OTHER ☐

1. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7/16/81 - MIRU Clark Well Serv. Ut. POH w/rods & pump. Inst. BOP. Pulled 40 jts., 2-7/8" tbg.

7/17/81 - Fin POH w/19 jts. 2-7/8" tbg & 218 jts. 2-3/8" tbg & MA. Total 8645'. GIH w/Baker 5 1/2" Model R pkr on 271 jts. 2-7/8" N-80 tbg work string. Left swinging @ 8450.

7/18/81 - Set pkr @ 8450. Dresser Titan load 5 1/2" csg w/120 bbl 2% KCL wtr & test to 500/OK. Then acidized Abo perfs 8533-8607 w/10,000 gals 15% NEA Fe acid + 30 RCNBS. ttp 2500-6000, IR 9 BPM sl. ball action, ISDTP 2800, 5 min SITP 2000, 15 min SITP 700. Job complete @ 11:30 AM 7/18/81.

7/20/81 - WIH w/30' OPMA 3' x 2-3/8" perf tbg sub, S-N, 4 jts 2-3/8" EUE. 8 Rt tbg, Guiberson TAC 214 jts 2-3/8" EUE 8 Rt tbg, 49 jts 2-7/8" EUE 8 Rt tbg. Set off BOP. Bot of OPMA @ 8645, perf tbg sub 8612-15, S-N @ 8611, TAC @ 8483 set w/12 pts Tension. WIH w/2" x 1 1/4 x 20'. Hi Land pump, 1" x 8' GA, 193-3/4", 84-7/8", 64-1" rods. Hung well on. Released Clark Well Service Ut & Released well to prod @ 1:30 PM.

8/3/81 - Final Report: 8700 TD. 8664 PBTD. Abo perfs 8533-8607. TEST: P65 BNO + 4 BLW/24 hrs. 7-1 1/4 x 120 SPM, no gas meas, Before WO: 53 BO + 0 BW.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signature: Roger L. Hooper Title: Authorized Agent

DATE: 8/11/81

APPROVED BY: TITLE: CONDITIONS OF APPROVAL, IF ANY:

DATE: AUG 17 1981