

BRIDGES STATE #158, 11,802 TD.

- 8/4 Finish running 2-3/8 tbg to Baker PA # 8687 latched-in w/
16,000# T, T. Perfs 8050-51, SN # 8649, 217 jts 2-3/8 Buttress
tbg 8649-1933, 61 jts 2-7/8 Buttress tbg 0-1933, remove BOP,
inst'l dual tree, tested to 5000#, now running pump & rods in
Abo tbg, SD for nite w/ 128 - 3/4 rods in hole.

BRIDGES STATE #158, 11,802 TD.

- 8/5 Finish running pump & rods in Abo tbg, total 1288 - 3/4, 80 - 7/8, &
76 - 1" rods, spaced out, clamped off, RD, Rel unit @ 12:30 p.m. 8/4/72.
- 500 BLO from Abo
Prep to MI wire line unit to ret plug from Morrow tbg. - 150 BLO from Morrow.

- 8/7 MIRU Cecil Horne Wire Line Co, ran OS on WL, attempted to fish plug from
Morrow tbg @ 11,335, stopped @ 11,330, ran SP, CO rubber & sd to 11,334,
SD for nite.

- 8/7 Abo: Set PU, POP, P 145 BLO + 3 BSW/20 hrs. - 357 BLO.

BRIDGES STATE #158, 11,802 TD.

- 8/8 Cecil Horne Wire Line Co. attempted to fish plug from F nipple in
Morrow tbg @ 11,335, 8 hrs w/ no success, SD for nite. -150 bbls dist - Morrow.
Abo: SD while working on Morrow plug. -357 BLO.

BRIDGES STATE #158, 11,802 TD.

- 8/9 Cecil Horne Wire Line Co attempted to fish plug from F nipple
in Morrow tbg @ 11,335/9 hrs w/ no success, SD for nite.
- 150 BLO.
Abo: SI. - 357 BLO.

BRIDGES STATE #158, 11,802 TD.

- 8/10 RD, Cecil Horne Wire Line Co MIRU McCullough Tool Co, ran
1-9/16 perf gun to 11,286, McCullough meas, SD for nite,
prep to perf tbg above plug in F nipple @ 11,335.

- 8/10 Morrow: F 12 BNO + 0 BW/21 hrs, 3/4 ck, TP 750, GV 1.2 MCFPD.
- 138 BLO.

- Abo: P 161 BLO + 0 BSW/21 hrs. - 196 BLO.

BRIDGES STATE #158, 11,802 TD.

- 8/11 McCullough Tool Co perf Morrow 2-3/8" tbg, tail pipe @ 11,331-334
w/8 1/2" holes, rig down McCullough, rel well to prod.

- 8/11 Abo: P 46 BLO + 0 BSW/ 6 hrs. -158 BLO.
Morrow: F 14 BLO + 0 BSW 6 hrs, 3/4" ck, TP -124 BLO.
750, GV 1.2 MCFPD.

BRIDGES STATE #158, 11,802 TD.

- 8/12 Abo: P 146 BLO + 3 BSW/24 hrs. - 4 BLO.
Morrow: F 17 BLO + 3 BSW/24 hrs, 3/4 ck, TP 760,
GV 1.2 MCFPD. - 107 BLO.

- 8/13 Abo: P 4 BLO + 150 BSW + 3 BSW/24 hrs. All 10 BLOs.
Morrow: F 14 BLO + 160 BSW/24 hrs, 3/4 ck, TP 760,
1.2 MCFPD. - 97 BLO.