

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>E-580</b>

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Gulf Oil Corporation</b>	8. Farm or Lease Name <b>Lee "FE" State</b>
3. Address of Operator <b>Box 670, Hobbs, New Mexico 88240</b>	9. Well No. <b>6</b>
4. Location of Well UNIT LETTER <b>H</b> <b>2180</b> FEET FROM THE <b>North</b> LINE AND <b>610</b> FEET FROM THE <b>East</b> LINE, SECTION <b>11</b> TOWNSHIP <b>17-S</b> RANGE <b>34-E</b> NMPM.	10. Field and Pool, or Wildcat <b>North Vacuum Abo</b>
15. Elevation (Show whether DF, RT, GR, etc.)	12. County <b>Lee</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 17-1/2" hole to 27' with rat hole machine. Ran 1 joint of 13-3/8" OD 48# H-40 casing. Set and cemented to surface from 27' with 1-1/2 yards of ready mix cement.

McVay Drilling Company spudded 12-1/4" hole at 9:30 AM, March 2, 1971. Drilled to 1700'. Ran 51 joints, 1675' of 8-5/8" OD 2 1/2" K-55 ST&C casing set and cemented at 1695' with 620 sacks of Class C cement with 4% gel and 200 sacks of Class C with 2% Ca Cl. Cement Circulated. WOC & NU 18 hours. Tested casing with 1500#, 30 minutes, OK.

Started drilling 7-7/8" hole at 1700' at approximately 9:00 AM, March 4, 1971.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

ORIGINAL SIGNED BY  
**C. F. KALTEYER**

SIGNED \_\_\_\_\_

TITLE **Area Petroleum Engineer**

DATE **March 4, 1971**

APPROVED BY \_\_\_\_\_

TITLE **SUPERVISOR DISTRICT**

DATE **MAR 9 1971**

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

MAR 1971

OIL CONSERVATION COMM.  
HOBBBS, N. H.