

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>

5. State Oil & Gas Lease No.
E-1482

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name New Mexico 'DH' State
3. Address of Operator P.O. Box 728 - Hobbs, New Mexico 88240	9. Well No. 1Y
4. Location of Well UNIT LETTER A , 380 FEET FROM THE North LINE AND 330 FEET FROM THE East LINE, SECTION 32 TOWNSHIP 19-S RANGE 32-E NMPM.	10. Field and Pool, or Wildcat UNDESIGNATED
15. Elevation (Show whether DF, RT, GR, etc.) 3551' GR	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.



TOTAL DEPTH 3539'

7-5/8" OD 26.4# Casing Cemented at 2800'

Ran 3530' (106 Joints) of 5-1/2" OD 14# and 17# K-55 Hydril FJ and STC Casing and cemented at 3539' with 150 sx Class C cement 2% Cacl and .5% CFR-2 w/3# salt, 3# sand and 1/4# Flocele/sx. Plug at 3442'. Job complete 3:15 P.M. April 20, 1971.

Tested 5-1/2" casing for 30 minutes w/1000# from 9:15 to 9:45 AM, April 21, 1971. Tested O.K. Drilled out cement and retested for 30 minutes w/600# from 12:30 to 1:00 P.M., April 21, 1971. Tested O.K. Job complete 1:00 P.M., April 21, 1971.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE Assistant District Superintendent	DATE April 22, 1971
APPROVED BY 	TITLE SUPERVISOR DISTRICT	DATE APR 23 1971
CONDITIONS OF APPROVAL, IF ANY:		