

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1258-1	



SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name --
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name New Mexico "AE" State
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240	9. Well No. 24
4. Location of Well UNIT LETTER <u>H</u> <u>1850</u> FEET FROM THE <u>North</u> LINE AND <u>550</u> FEET FROM THE <u>East</u> LINE, SECTION <u>11</u> TOWNSHIP <u>18S</u> RANGE <u>34E</u> NMPM.	10. Field and Pool, or Wildcat Vacuum Abo Reef
15. Elevation (Show whether DF, RT, GR, etc.) 3994' GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 8900' 8 5/8" 24# Casing set at 1810'.

Ran 8888' (281 joints) 5 1/2" casing set at 8900' w/DV pkr.
Collar at 8183'. Cemented 1 st stage w/160 sx Class "C"
cement w/1/4# flocele & 10# salt/sx. Open DV tool and
cemented second stage through DV tool w/500 sx TLW followed
w/200 sx Class "C" cement w/ 1/2# flocele/sx.
Job Complete 1:45 PM, 1-17-72.
Tested 5 1/2" casing w/2000# for 30 minutes from 9:45 - 10:15 PM, 1-20-72.
Tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.	
SIGNED 	TITLE Assistant District Superintendent 1-21-72
APPROVED BY 	DATE JAN 24 1972
CONDITIONS OF APPROVAL, IF ANY:	

Orig. Signed by
John Runyan
Geologist