

BRIDGES STATE #171, 8700 TD

1/28 Finish running pump & rods to SN @ 8663, spaced out, rig
down, rel unit & rel to prod @ 3:00 p.m. 1-27-72.
-151 BLO + 95 BAW.

BRIDGES STATE #171, 8700 TD.

1/29 Set unit, POP. - 151 BLO + 95 BAW.

1/30 P 151 BLO + 23 BNO + 5 BAW/22 hrs. - 90 BAW.

1/31 P 116 BNO + 3 BAW/24 hrs. - 87 BAW.

BRIDGES STATE #171, 8700 TD.

2/1 P 119 BNO + 3 BAW/24 hrs. - 84 BAW.

BRIDGES STATE #171, 8700 TD.

2/2 P 203 BNO + 1 BAW/24 hrs. - 73 BAW.

BRIDGES STATE #171, 8700 TD

2/3 P 168 BNO + 6 BAW/24 hrs. -67 BAW.

BRIDGES STATE #171, 8700 TD.

2/4 P 134 BNO + 5 BAW/24 hrs. - 62 BAW.

BRIDGES STATE #171, 8700 TD.

2/7/72 P 242 BNO + 9 BAW/2 days. - 53 BAW.

POTENTIAL NM OCC POT TEST: P 115 BNO + 3 BAW/24 hrs, 8 - 1½ x 100" SPM,
GOR 1597/1, Grav 37.5 @ 60, Allow 115 (NP), Top 382, Cap 115,
Compl 1/24/72.
FINAL REPORT.