

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
5-1100-1

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name ACT-1
3. Address of Operator P.O. Box 725 - Hobbs, New Mexico 88240	9. Well No. 12
4. Location of Well UNIT LETTER K 2600 FEET FROM THE South LINE AND 2600 FEET FROM THE West LINE, SECTION 2 TOWNSHIP 10-S RANGE 34-E N.M.P.M.	10. Field and Pool or Wildcat Madison Grayling San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 4011' GR	12. County Lea



16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 354'

Spudded 12-1/4" hole

Ran 344' (9 joints) 2-5/8" 20# casing set @ 354'. Cemented w/300 sx Class 'C' w/2% CaCl. Cement circulated. Completed @ 4:45 P.M. 1-13-73. Tested 2-5/8" casing w/600# from 8:30-9:00 A.M. 1-14-73. Tested O.K. Drilled out plug and tested casing w/600# from 10:00-10:30 A.M. 1-14-73. Tested O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED 	TITLE Asst. District Supt.	DATE 1-16-73
APPROVED BY 	TITLE	DATE JAN 17 1973
CONDITIONS OF APPROVAL, IF ANY:		