

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>B-1189-1</b>	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER		7. Unit Agreement Name
2. Name of Operator <b>TEXACO Inc.</b>		8. Farm or Lease Name <b>N.M. 'AC' St. NCT-1</b>
3. Address of Operator <b>P.O. Box 728, Hobbs, New Mexico 88240</b>		9. Well No. <b>11</b>
4. Location of Well UNIT LETTER <b>J</b> <b>2630</b> FEET FROM THE <b>South</b> LINE AND <b>1330</b> FEET FROM THE <b>East</b> LINE, SECTION <b>2</b> TOWNSHIP <b>18S</b> RANGE <b>34E</b> NMPM.		10. Field and Pool, or Wildcat <b>Vacuum Grayburg San Andres</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>NA</b>		12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12-1/4" hole 12-6-72.

Ran 348' 8-5/8" (9 joints) 8-5/8" casing set @360'. Cemented w/210 sx Class 'C' cement w/2% CaCl. Cement circulated. Completed @7:45 AM 12-7-72.

Tested 8-5/8" casing w/600# from 1:15-1:45 AM 12-8-72. Tested OK. Drilled out plug and tested 8-5/8" casing w/600# from 2:30-3:00 AM 12-8-72. Tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED <u><i>Joe D. Ramey</i></u>	TITLE <b>Assistant District Superintendent</b>	DATE <b>12-8-72</b>
APPROVED BY _____	Orig. Signed by <b>Joe D. Ramey</b> <b>Dist. I, Supv.</b>	DATE <b>DEC 13 1972</b>
CONDITIONS OF APPROVAL, IF ANY:		