

11. Drilled cement and retainer @ 1105'. Tested $5\frac{1}{2}$ csg to 600#. Ok. No flow.
12. 3 BPH flow between 8 $\frac{5}{8}$ and $5\frac{1}{2}$ csg. SIP-120#. Ran cement bond log indicating good bond at top of salt.
13. Ran production equipment and returned to production. Monitoring flow between 8 $\frac{5}{8}$ and $5\frac{1}{2}$ csg.