

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1306-1
7. Unit Agreement Name
8. Farm or Lease Name NCT-3 New Mexico 'R' State
9. Well No. 18
10. Field and Pool or Wildcat Vacuum Grayburg San Andres
12. County Lea

SUNDY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	2. Name of Operator TEXACO Inc.
3. Address of Operator P.O. Box 728 - Hobbs, New Mexico 88240	4. Location of Well UNIT LETTER L 30 FEET FROM THE West LINE AND 2630 FEET FROM THE South LINE, SECTION 1 TOWNSHIP 18-S RANGE 34-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3999' GR	16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOB	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

ALTERING CASING	<input type="checkbox"/>
PLUG AND ABANDONMENT	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 353' Spudded 12-1/4" hole 1-9-73.

Ran 341' (9 joints) 8-5/8" 20# casing set at 353'. Cemented w/300 sx Class 'c' w/2% CaCl. Cement circulated. Completed at 3:45 P.M. 1-13-73. Tested 8-5/8" casing w/600# from 8:00-8:30 A.M. 1-14-73. Tested O.K. Driller out plug and tested casing w/600# from 11:00-11:30 A.M. 1-14-73. Tested O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Joe D. Ramey TITLE Asst. Dist. Supt.

DATE 1-16-73

APPROVED BY Joe D. Ramey TITLE Dist. I, Supv.

DATE 1-16-73

CONDITIONS OF APPROVAL, IF ANY: