

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-1189-1	

<p align="center">SUNDRY NOTICES AND REPORTS ON WELLS</p> <p align="center"><small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small></p>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name Vacuum Grayburg San Andres Unit
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name Vacuum Grayburg San Andres Unit
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240	9. Well No. 14
4. Location of Well UNIT LETTER K 1500 FEET FROM THE South LINE AND 1500 FEET FROM THE West LINE, SECTION 2 TOWNSHIP 18-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Vacuum Grayburg San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 4014' GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/> CASING TEST AND CEMENT JOB <input type="checkbox"/> OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 356' Spudded 12 $\frac{1}{4}$ " Hole 3-14-73.

Ran 346' (9 Joints) 8 5/8" 20# casing & set @ 356'.


Cemented w/ 300 sx. Class 'c' cement w/ 2% CaCl.

Ran 1" tubing to 112' & cemented w/ 100 sx. Class 'C' w/ 2% CaCl.

Cement Circulated. Completed at 10:30 PM 3-14-73.

Tested 8 5/8" casing w/ 600# from 11:00-11:30 AM 3-15-73.

Tested OK. Drilled Out Plug & Tested w/ 600# from 12:15-12:45 PM 3-15-73. Tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED 	TITLE Asst. Dist. Supt.	DATE 3-16-73
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		