

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No. B-1306-1	
7. Unit Agreement Name Vacuum Grayburg San Andres Unit	
8. Term or Lease Name Vacuum Grayburg San Andres Unit	
9. Well No. 20	
10. Field and Pool or Wildcat Vacuum Grayburg San Andres	
12. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator TEXACO Inc.
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240
4. Location of Well UNIT LETTER J 1330 FEET FROM THE South LINE AND 1330 FEET FROM THE East LINE, SECTION 1 TOWNSHIP 18-S RANGE 34-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3979' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	
		OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 353' Spudded 12 $\frac{1}{4}$ " Hole 3-5-73

Ran 345' (9 Joints) 8 5/8" 20# casing set @ 353'.


Cemented w/ 300 sx. Class 'C' cement w/ 2% CaCl.

Completed @ 5:00 PM 3-5-73. Cement Circulated.

Tested 8 5/8" casing w/ 600# from 8:30-9:00 AM 3-6-73.

Tested Ok. Drilled out plug & tested w/ 600# from 9:30-10:00 AM 3-6-73. Tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE Asst. Dist. Supt.	DATE 3-7-73
APPROVED BY Joe D. Ramey Dist. I, Supv.	TITLE	DATE MAR 8 1973

CONDITIONS OF APPROVAL, IF ANY: