

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65


5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
B-1733-1

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- INJECTION	7. Unit Agreement Name Vacuum Grayburg San Andres Unit
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240	9. Well No. 35
4. Location of Well UNIT LETTER G , 2630 FEET FROM THE North LINE AND 1330 FEET FROM THE East LINE, SECTION 1 TOWNSHIP 18-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Vacuum Grayburg San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 3988' GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>
REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 4800' 8 5/8" Casing set @ 357'.
Ran 4792' (152 Joints) 4 1/2" 9.5# casing set @ 4800'.
Cemented w/ 450 sx. Class 'C' w/ 12% gel & 200 sx.
Class 'C' cement w/ 10# salt/sx. Completed @ 6:30 AM
3-24-73.
Tested 4 1/2" casing w/ 1500# from 5:00-5:30 PM 3-24-73.
Tested OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED 	TITLE Asst. Dist. Supt.	DATE 3-26-73
APPROVED BY Joe D. Ratney Dist. I. Supt.	TITLE	DATE MAR 28 1973
CONDITIONS OF APPROVAL, IF ANY:		