

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
B-5659

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator H. L. Brown, Jr.	8. Farm or Lease Name State "B"
3. Address of Operator 309 Midland Tower, Midland, Texas 79701	9. Well No. 2
4. Location of Well UNIT LETTER M, 330 FEET FROM THE West LINE AND 990 FEET FROM THE South LINE, SECTION 6 TOWNSHIP 17S RANGE 34 E NMPM.	10. Field and Pool, or Wildcat NW Vacuum Wolfcamp
15. Elevation (Show whether DF, RT, GR, etc.) 4136' GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9-20-73: Spudded well at 12:15 PM 9-20-73. Ran 10 jts of 11-3/4", H-40, STC casing, set at 387'. Cemented with 400 sxs Class "C" with 2% CaCl₂. Cement circulated. Plug down at 7 PM 9-20-73. WOC 18 hours. Tested casing with 1000# for 30 minutes. Held OK.

10-1-73: Ran 149 joints of 8-5/8", 24# & 32#, K-55, STC casing, set at 4700'. Cemented with 250 sxs Class "C". Plug down at 9 PM 10-1-73. WOC 24 hours. Tested casing with 1000# for 30 minutes. Held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED B. D. Baker *B. D. Baker* TITLE Petroleum Engineer DATE 12-10-73

APPROVED BY *B. D. Baker* TITLE DATE DEC 12 1973

CONDITIONS OF APPROVAL, IF ANY: