

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-5659	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - M" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input checked="" type="checkbox"/> WELL GAS <input type="checkbox"/> WELL OTHER <input type="checkbox"/>		7. Unit Agreement Name	
2. Name of Operator		8. Farm or Lease Name	
H. L. Brown, Jr.		State "B"	
3. Address of Operator		9. Well No.	
309 Midland Tower, Midland, Texas 79701		2	
4. Location of Well		10. Field and Pool, or Wildcat	
UNIT LETTER M, 330 FEET FROM THE West LINE AND 990 FEET FROM		NW Vacuum Wolfcamp	
THE South LINE, SECTION 6 TOWNSHIP 17S RANGE 34 E NMPM.			
15. Elevation (Show whether DF, RT, GR, etc.)		12. County	
4136' GL		Lea	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Plug Back

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

This well was drilled to a total depth of 11,120' and plugged back as follows:

Hole loaded with 9.5# mud
30 sx plug 10,900' - 10,794'
30 sx plug 9,850' - 9,744'
30 sx plug 7350' - 7244'
30 sx plug 6025' - 5915'.

Work completed November 2, 1973.

A Model "K" cement retainer will be set at 4655' and squeezed below with 50 sxs cement.

San Andres completion will be made from perforations at 4607' - 4617'.

Verval approval to plug back obtained November 1, 1973.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.			
SIGNED	B. D. Baker	TITLE	Petroleum Engineer
			DATE November 2, 1973
APPROVED BY	Joe D. Roney	TITLE	
CONDITIONS OF APPROVAL, IF ANY			