

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
2. Name of Operator Read & Stevens, Inc.		5. State Oil & Gas Lease No. K-5190
3. Address of Operator P. O. Box 2126, Roswell, New Mexico 88201		
4. Location of Well UNIT LETTER <u>M</u> , <u>330'</u> FEET FROM THE <u>South</u> LINE AND <u>990'</u> FEET FROM THE <u>West</u> LINE, SECTION <u>5</u> TOWNSHIP <u>18-S</u> RANGE <u>34-E</u> NMPM.		7. Unit Agreement Name
		8. Farm or Lease Name State "EK"
		9. Well No. 1
		10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4069.3' GR. - 4080' RKB		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well @ 5:00 P.M., 3-2-74. Drilled 11" hole to 320' and ran 8 jts. 8 5/8", 34#, H-40 casing, total of 326', set @ 320' RKB, cemented with 250 sx. Class "C" cement w/ 2% CaCl₂. Plug down @ 9:15 P.M., 3-2-74. Cement circulated 20 sx. WOC 18 hrs., pressure tested casing to 1000 PSI, held OK.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>John L. Anderson Jr.</u>	TITLE <u>Agent</u>	DATE <u>4-15-74</u>
APPROVED BY <u>Les O. ...</u>	TITLE <u>Oil & Gas ...</u>	DATE <u>4-15-74</u>
CONDITIONS OF APPROVAL, IF ANY:		