

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State ☒ Fee ☐

5. State Oil & Gas Lease No.

LG 605

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator PETROLEUM DEVELOPMENT CORPORATION	8. Farm or Lease Name CleveRock Pedco State
3. Address of Operator 9720 B Candelaria NE, Albuquerque, NM 87112	9. Well No. 1
4. Location of Well UNIT LETTER <u>I</u> <u>660</u> FEET FROM THE <u>East</u> LINE AND <u>2030</u> FEET FROM THE <u>south</u> LINE, SECTION <u>16</u> TOWNSHIP <u>19S</u> RANGE <u>32E</u> NMPM.	10. Field and Pool, or Wildcat East Lusk Wolfeamp
15. Elevation (Show whether DF, RT, GR, etc.) 3617 GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☐

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

11/29 thru 12/14/78:

Pulled tubing and packer. Set 5½" CIBP at 9700'; dumped 35' cement on plug. Ran tubing to bottom, mixed mud and loaded hole. Cut 5½" OD casing at 9100', pulled same.

Spotted 45 sx. cement thru tubing at 9145'-9020' (tagged).

Spotted 45 sx. cement thru tubing at 7280'.

Spotted 45 sx. cement thru tubing at 5510'.

Set 8-5/8" CIBP at 4100', spotted 30 sx. cement on top of plug. Pressure tested casing to 1000 psi. Perforated at 1300'. Cemented 8-5/8" w/75 sx. cement, displaced with wiper plug to 1250'.

Spotted 45 sx. cement thru tubing, 425'-325'.

Spotted 10 sx. cement to surface, installed marker.

You will be advised when location is ready for inspection.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Ch. Phelan

TITLE Secretary

DATE 3/28/79

APPROVED BY Shirley Runyan

TITLE Geologist

DATE JAN 10 1980

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

MAR 30 1979

U.S. DEPARTMENT OF COMMERCE  
WASHINGTON, D.C.