

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
B-936

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator K. K. Amini	8. Farm or Lease Name Exxon-State
3. Address of Operator P. O. Drawer 3068, Midland, Texas 79701	9. Well No. 2
4. Location of Well UNIT LETTER E, 1980 FEET FROM THE North LINE AND 860 FEET FROM THE West LINE, SECTION 1 TOWNSHIP 17S RANGE 34E NMPM.	10. Field and Pool, or Wildcat North Vacuum Abo
15. Elevation (Show whether DF, RT, GR, etc.) 4039.9' GL	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 2/3/76 - Mirt; spudded @ 10:00 A. M. 2/3/76
T.D. 349'; ran 12 jts. 12 3/4" 40# casing to 349', cemented with 250 sacks Howco Lite and with 200 sacks Clacc "C", cement circulated, plug down @ 6:00 P. M. 2/3/76, tested to 1000#; W.O.C. 12 hrs.
- 2/6/76 - T.D. 3060'; ran 70 jts. 8 5/8" 24# casing to 3060', cemented with 800 sacks Howco Lite & with 300 sacks Class "C", plug down @ 5:30 A. M. 2/7/76, tested to 1000#, W.O.C. 18 hrs.
- 2/28/76 - T.D. 8830; ran 213 jts. 4 1/2" 10.50# & 11.60# casing to 8830'; cemented with 500 sacks Howco Lite and with 250 sacks Class "C" 50/50 Pozmix, plug down @ 10:35 A.M. 2/28/76; tested to 1000#; W.O.C. 24 hrs., prepare to complete.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED  TITLE Comptroller DATE 3/8/76

Orig. Signed by
John Ranyan
Geologist

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: