

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
2. Name of Operator Honeysuckle Exploration Corporation	5. State Oil & Gas Lease No. L-4253
3. Address of Operator 1610 North J. Midland, Texas 79701	7. Unit Agreement Name
4. Location of Well UNIT LETTER P 330 FEET FROM THE South LINE AND 330 FEET FROM THE East LINE, SECTION 22 TOWNSHIP 18S RANGE 35E NMPM.	8. Form or Lease Name State "22"
	9. Well No. 1
	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3866.3' GR	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded @ 6 p.m. on 2/15/77.

Drilled 12 1/4" hole to 420'. Circ. Ran 423' (11 jts.) 8 5/8" 28# J-55 csg. & set @ 420'. Cemented csg. w/100 sx Halliburton Lite w/1/4# Flocele/sx plus 200 sx Class "C" with 1/4# Flocele & 2% CaCl/sx. Ran 3 centralizers & centralized bottom 16'. Circ. out approx. 65 sx cement. Cement job complete at 5:45 a.m. on 2/16/77. After 18 hours, tested pipe to 600 psi for 30 minutes - pressure dropped 10 psi. Pipe tested O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Muel A Taylor TITLE Agent DATE 2/22/77

Original by
John Runyan

FEB 25 1977

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: