

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.
E-1085

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Southern Union Supply Company	8. Farm or Lease Name Lea "A" State
3. Address of Operator Suite 1800, First International Bldg., Dallas, Texas 75270	9. Well No. 6
4. Location of Well UNIT LETTER <u>N</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>8</u> TOWNSHIP <u>17-S</u> RANGE <u>34-E</u> NMPM.	10. Field and Pool, or Wildcat Vacuum (G-SA)
15. Elevation (Show whether DF, RT, CR, etc.) 4090.7 GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well at 8:00 P.M., 3/28/77. Drilled 12-1/4" hole to 510'. Ran 12 joints 8-5/8" OD, 24#, K-55, St&c casing, set at 510' and cemented with 300 sacks Class "C" cement with 2% CaCl₂. Plug down at 12:15 P.M., 3/29/77. Nippled up BOP and tested casing to 1500 psi for 30 minutes.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED David J. Ahalt David J. Ahalt TITLE Drilling Engineer DATE 3/30/77

APPROVED BY Jerry Sexton DATE 3/30/77 TITLE _____ DATE APR 4 1977

CONDITIONS OF APPROVAL, IF ANY: