

|                        |  |  |
|------------------------|--|--|
| NO. OF COPIES RECEIVED |  |  |
| DISTRICT               |  |  |
| SANTA FE               |  |  |
| FILE                   |  |  |
| U.S.G.S.               |  |  |
| LAND OFFICE            |  |  |
| OPERATOR               |  |  |

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

**SUNDRY NOTICES AND REPORTS ON WELLS**  
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR PILE BACK TO A DIFFERENT RESERVOIR.  
SEE APPLICATION FOR REPAIRS (FORM C-101) FOR SUCH PROPOSALS.

1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER- **Water Injection**

2. Name of Operator  
**TEXACO Inc.**

3. Address of Operator  
**P. O. Box 728 - Hobbs, New Mexico 88240**

4. Location of Well  
UNIT LETTER **E** **1408** FEET FROM THE **North** LINE AND **1211** FEET FROM  
THE **West** LINE, SECTION **6** TOWNSHIP **18-S** RANGE **35-E** N.M.P.M.

5. Elevation (Show whether DE, RT, GR, etc.)

5a. Indicate Type of Lease  
State ☒ Fee ☐

5. State Oil & Gas Lease No.  
**B-1113-1**

7. Unit Agreement Name  
**Central Vacuum Unit**

6. Form of Lease Name  
**Central Vacuum Unit**

9. Well No.  
**99**

10. Field and Name of Well  
**Vacuum Grayburg-San Andres**

12. County  
**Lea**

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

| NOTICE OF INTENTION TO:                        |                                           | SUBSEQUENT REPORT OF:                                       |                                               |
|------------------------------------------------|-------------------------------------------|-------------------------------------------------------------|-----------------------------------------------|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/>                      | ALTERING CASING <input type="checkbox"/>      |
| TEMPORARILY ABANDON <input type="checkbox"/>   | CHANGE PLANS <input type="checkbox"/>     | COMMENCE DRILLING OPER. <input checked="" type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/>  | OTHER <input type="checkbox"/>            | CASING TEST AND CEMENT JOB <input type="checkbox"/>         |                                               |
|                                                |                                           | OTHER <input type="checkbox"/>                              |                                               |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 2650'

8-5/8" OD 24# K-55 Csg set @ 260'

1. Ran 2648' (65 jts) 7" OD 26# N-80 & P-110 FJ csg & set @ 2650'.
2. Cemented w/500 sx. Class 'C' cement containing 2% CaCl. Job complete 5:00 A.M., 12-5-77.
3. Ran Temperature survey & located top of cement @ 2360'. Perforate 7" csg w/4 JS @ 1730'.
4. Squeezed 7" perforations w/250 sx Class 'H' cement containing 2% CaCl, 100 bbls Flo-Ck containing 2-# Tuf-Fiber, 300 sx Class 'H' Thix-set cement w/2% CaCl, 100 bbls Flo-Ck containing 20# Tuf-Fiber, & 250 sx Class 'H' cement w/2% CaCl. Job complete 7:00 A.M., 12-6-77.
5. Log well.
6. Set CIBP @ 1700'.
7. Perforate 7" csg w/4 JS @ 1300'. Set cement retainer @ 1250'. Unable to pump into perforations. WOC. DOC & retainer.
8. Broke down perfs. @ 1300' w/250 gals 15% NE acid.
9. Set cement retainer @ 1245'. Squeezed perfs @ 1300' w/150 sx. 150 sx. Class 'C' cement containing .6% Hallid III followed w/500 sx Class 'C' cement. Job complete 3:00 A.M. 12-10-77. WOC 31 Hrs.

(Continued on Page 2)

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE **Asst. District Supt.** DATE 12-10-77

APPROVED BY [Signature] TITLE                      DATE                     

CONDITIONS OF APPROVAL, IF ANY:

10. Drill out cement & retainer. Tested csg w/1000# for 30 minutes, 11:00-11:30 A.M., 12-11-77. Tested O.K.
11. Drill BP @ 1700'.
12. Set cement retainer @ 1730'. Cement perforations 1780' w/200 sx Class C cement containing 2% CaCl. Job complete 5:45 A.M., 12-12-77.
13. WOC 20 hrs.
14. Tested 7" csg w/1000# for 30 minutes, 2:00-2:30 A.M., 12-13-77. Tested O.K.