

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease  
State ☒ Fee ☐

5. State Oil & Gas Lease No.  
B-1306

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input type="checkbox"/> GAS <input type="checkbox"/> OTHER- <b>Water Injection</b>	7. Unit Agreement Name <b>Central Vacuum Unit</b>
2. Name of Operator <b>TEXACO Inc.</b>	8. Farm or Lease Name <b>Central Vacuum Unit</b>
3. Address of Operator <b>P. O. Box 728 - Hobbs, New Mexico 88240</b>	9. Well No. <b>101</b>
4. Location of Well UNIT LETTER <b>G</b> <b>1410</b> FEET FROM THE <b>North</b> LINE AND <b>1336</b> FEET FROM THE <b>East</b> LINE, SECTION <b>6</b> TOWNSHIP <b>18-S</b> RANGE <b>35-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Vacuum Grayburg-San Andres</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3976' (GR)</b>	12. County <b>Lea</b>

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 4800'

13-3/8" OD 48# H-40 Csg Set @ 355'  
9-5/8" OD 32# K-55 Csg set @ 1465'  
7" OD 23# K-55 Csg set @ 2740'

1. Ran 4788' (118 jts) 4-1/2" OD 10.5# K-55 Csg & set @ 4800'.
2. Cemented w/600 sx Posmix containing 2% gel, 6# salt & .3% HLX 249 per sx. Follow w/200 sx. Class 'C' cement containing 5# salt, .3% HLX 249 & .75% CFR-2 per sx. Cement circulated. Job complete 4:00 AM, 5-25-79. WOC in excess of 18 hrs.
3. Tested 4-1/2" csg w/1500# for 30 minutes, 1:15-1:45 PM, 6-1-79. Tested O.K. Job complete 1:45 PM, 6-1-79.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *J. L. Coyle* TITLE Asst. Dist. Supt. DATE 6-6-79

Orig. Signed by  
John Runyan  
Geologist

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE JUN 7 1979

CONDITIONS OF APPROVAL, IF ANY: