

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.D.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-1306	

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER: <b>Water Injection</b>		7. Unit Agreement Name <b>Central Vacuum Unit</b>
2. Name of Operator <b>TEXACO Inc.</b>		8. Farm or Lease Name <b>Central Vacuum Unit</b>
3. Address of Operator <b>P.O. Box 728 - Hobbs, New Mexico 88240</b>		9. Well No. <b>108</b>
4. Location of Well UNIT LETTER <b>G</b> <b>2630</b> FEET FROM THE <b>North</b> LINE AND <b>1480</b> FEET FROM <b>East</b> THE LINE, SECTION <b>6</b> TOWNSHIP <b>18-S</b> RANGE <b>35-E</b> NMPM.		10. Field and Pool or Wildcat <b>Vacuum Grayburg-San Andres</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3977' (GR)</b>		12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**Total Depth 2721'**

**13-3/8" OD 48# K-55 Csg Set @ 355'**  
**9-5/8" OD 32# K-55 Csg Set @ 1520'**

1. Ran 2709' (62 jts) 7" OD 23# K-55 Csg & set @ 2721'.
2. Cemented 1st stage w/300 sx Class C cement. With DV tool open @ 1528' cemented 2nd stage w/350 sx. Class 'C' cement. Cement circulated. Job complete 12:30 AM, 5-31-79. WOC in excess of 18 hrs.
3. Tested 7" csg w/1000# for 30 minutes, 11:00-11:30 PM, 5-31-79. Tested O.K. Job complete 11:30 PM, 5-31-79.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *J. L. Coyle* TITLE Asst. Dist. Supt. DATE 6-4-79

APPROVED BY Orig. Signed by Jerry Sexton TITLE Dist. I. Supv. DATE JUN 6 1979

CONDITIONS OF APPROVAL, IF ANY: