

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E-1031

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection	7. Unit Agreement Name Central Vacuum Unit
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name Central Vacuum Unit
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico 88240	9. Well No. 115
4. Location of Well UNIT LETTER J 1600 FEET FROM THE South LINE AND 1500 FEET FROM THE East LINE, SECTION 6 TOWNSHIP 18-S RANGE 35-E NMPM.	10. Field and Pool or Wildcat Vacuum Grayburg-San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 3971' (GR)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 4800'
13-3/8" OD 48# K-55 csg set @ 350'
9-5/8" OD 32# & 40# K-55 csg set @ 1510'
7" OD 23# K-55 csg set @ 2710'

1. Ran 4780' (119 jts) 4-1/2" OD 10.5# K-55 csg & set @ 4800'.
2. Cemented w/800 sx Class 'C' cement. Cement did not circulate. Temp. survey showed TOC @ 2760'. Job complete 8:45 AM, 7-6-79. WOC in excess of 18 Hrs.
3. Tested 4-1/2" OD csg w/1500# for 30 minutes, 3:00 - 3:30 PM, 7-10-79.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. L. Schaff TITLE Asst. District Supt. DATE 7-11-79
APPROVED BY Jerry Sexton TITLE Dist. 1, Supv. DATE JUL 11 1979
CONDITIONS OF APPROVAL, IF ANY