

SUGGESTED FIELD DATA SHEET (Not Required To File)

Type Test ☒ Initial ☐ Annual ☐ Special Test Date <u>12-28-79</u>				Lease No. or Serial No.	
Company <u>Amoco Production Co.</u> Connection <u>Gas Co. of N.M.</u>				Allottee	
Field <u>West Tonto</u> Reservoir <u>PENN</u> Location				Unit <u>J</u>	
Completion Date <u>6-5-79</u>		Total Depth <u>13,689</u>	Plug Back TD	Elevation <u>3649.5 Gr.</u>	Farm or Lease Name <u>BONDURANT F&D</u>
Csg. Size <u>5 1/2</u>	Wt. <u>20517</u>	Set At <u>13,698</u>	Perforations: From <u>13,326</u> To <u>13,341</u>	Well No. <u>5</u>	
Tbg. Size <u>2 3/4</u>	Wt.	Set At <u>13,178</u>	Perforations: From <u>open ended</u> To	Sec. <u>12</u> Twp.-Blk. <u>19S 32E</u>	
Type Completion (Describe) <u>Singlet</u>				Packer Set At	County or Parish <u>Lea</u>
Producing Thru <u>Tubing</u>		Reservoir Temp. F <u>216° @ 13,335'</u>	Mean Annual Temp. F <u>60</u>	Baro. Press. - P _a <u>13.2</u>	State <u>New Mexico</u>
		% CO ₂ <u>.628</u>	% N ₂ <u>.160</u>	% H ₂ S <u>4.8</u>	Prover <u>3"</u> Meter Run <u>5"</u> T <u>FINE</u>

DATE	ELAP. TIME Time of Reading	Wellhead Working Pressure			METER OR PROVER				REMARKS (Include liquid production data; Type-A.P.I. Gravity-Amount)
		Tbg. Psig.	Csg. Psig.	Temp. F	Pressure Psig.	Diff.	Temp. F	Orifice	
									1 1/2" Boreline 3' long 4' 11 1/2"
12-28-79									Open 2-3
1-1-80					435	1.0	23°		6 1/2" Orifice
1-1-80				310	435	14.44	23°		940 3450 McF/Day
2-1-80				310	435	11.56	23°		
2-1-80				310	435	9.10	23°		Open 20-21
4-1-80				300	435	6.25	160°		8 1/2" Orifice
4-1-80				300	435	6.25	160°		620 2300 McF/Day
5-1-80				330	435	5.29	160°		
5-1-80				330	435	4.00	160°		
6-1-80				340	435	7.29	160°		10 1/2" Orifice
6-1-80				330	435	10.89	160°		800 3350 McF/Day
6-1-80				330	435	9.10	160°		
6-1-80				330	435	8.41	160°		
7-1-80				330	435	10.24	160°		10 1/2" Orifice
7-1-80				330	435	9.10	160°		
7-1-80				330	435	8.41	160°		930 3450 McF/Day
7-1-80				330	435	8.41	160°		
									Open 2-3
									1 1/2" Boreline 3' long
									High 2-3
									4 Bbls Condensate Produced During Test

INLECCIBLE