

N.O. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-1113-1	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. (SEE APPLICATION FOR PERMIT - "A" (FORM C-101) FOR SUCH PROPOSALS.)


1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> Water Injection	7. Unit Agreement Name
2. Name of Operator	Central Vacuum Unit
TEXACO Inc.	8. Farm or Lease Name
3. Address of Operator	Central Vacuum Unit
P. O. Box 728 - Hobbs, New Mexico 88240	9. Well No.
4. Location of Well	137
UNIT LETTER D 1100 FEET FROM THE North LINE AND 40 FEET FROM THE West LINE, SECTION 6 TOWNSHIP 18-S RANGE 35-E N.M.P.M.	10. Field and Pool, or Wildcat
	Vacuum Grayburg-San Andres
15. Elevation (Show whether DF, RT, GR, etc.)	11. County
3985' (GR)	Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 1450'
13-3/8" OD 54.5# Casing set @ 377'

1. Ran 1438' (33 jts) 9-5/8" OD 32# K-55 csg & set @ 1450'.
2. Cemented w/800 sx Class 'C' cement containing 2% CaCl. Cement circulated. Job complete 9:00 P.M. 11-10-78. WOC in excess of 18 hours.
3. Tested 9-5/8" OD csg w/1000# for 30 minutes, 7:45-8:15 P.M., 11-11-78. Tested O.K. Job complete 8:15 P.M., 11-11-78.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED 	TITLE Asst. District Supt.	DATE 11-13-78
APPROVED BY Drig. Signed by Jerry Sexton Dist. 1, Supt.	TITLE	DATE NOV 15 1978
CONDITIONS OF APPROVAL, IF ANY:		