



CONTR Cactus OPRS ELEV 4061' GL 4350' RT

F.R. 7-24-78
(Grayburg-San Andres)
8-22-78 Drlg 4060'
8-29-78 TD 4350'; SI
Cored (Grayburg) 4151-4209', rec 58' bldg
w/scat bldg, no por
Cored (San Andres) 4209-68', rec 56' bldg
w/scat anhy & vug poro
Cored (San Andres) 4268-4326', rec 54' bldg
w/sh partings & anhy, scat vug poro
Cored (San Andres) 4326-50', rec 19' bldg
w/anhy & scat vug poro
9-5-78 TD 4359'; WOCU
9-12-78 TD 4359'; MICU
9-26-78 TD 4359'; PBD 4340'; Swbg
Perf (San Andres) 4296-4326' w/2 SPF
Acid (4296-4326') 5000 gals (15%)
Swbd 71 BO + 17 BW in 8 hrs (4296-4326')
11-2-25 AM

LEA
CITIES SERVICE CO.

Maljamar
9 SMGSAU Tr. 4
Sec 29, T17S, R03E

11
P. 1 2

10-3-78 TD 4359'; PBD 4340'; BHP
Swbd 70 BO + 38 BW in 11 hrs (4.50)
10-10-78 TD 4359'; PBD 4340'; Prep TOP
10-16-78 TD 4359'; PBD 4340'; WOSP
Ppd 60 BO + 29 BW in 14 hrs (4.50)
11-6-78 TD 4359'; PBD 4340'; Complete
LOG TOPS: Grayburg 40.2', San Juan 1.0'
LOGS RUN: GRL, NEUT, 1 PCT
Rig Released 9-2-78
11-11-78 COMPLETION ISSUED

11-11-78
10 35 25