

UNIT. STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLIC.
(Other instructions on
reverse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-63026

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal 7. Com

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Undesignated Wolfcamp

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

7 19S 33E

12. COUNTY OR PARISH

Lea

13. STATE

NM

14. PERMIT NO.

30-025-26184

15. ELEVATIONS (Show whether BV, RT, OR, etc.)

3659.4' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PCLL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANE

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

3/8/87 Perforated Wolfcamp: 10,873-10,879 (6'12 holes), 10,930-10,934' (4'8 holes) & 10,937-10,940' (w/2 spf). Existing open perforations: 10,892-10,917' (w/2 spf). Ran Tie-In Log 11000,-10,500'.

3/11/87 Straddle perfs 10,930-940' w/packers set @ 10,929' & 10,941'. Spotted 1000 gal
thru 15% NEFE acid to bypass between packers. Closed bypass & all perfs communicate
3/25/87 w/existing perfs. pumped 4 bpm @ 1200#, shut down on strong vacuum, moved
to top perfs. Straddle perfs 10,873-879' w/packers set @ 10,870' & 10,882'.
Spotted 1000 gal 15% NEFE acid to bypass. Closed bypass. Zone broke down
@ 1000#. Increased to 5 bpm @ 3400# & put job away. ISIP 1700#, 5 min 400#,
10 min 0#. Pulled up & set packers @ 10,808' & 10,820' to swab all Wolfcamp
perfs together. (packers set above all WC perfs). Tested well.
Retrieved packers set @ 10,808' & 10,820', Ran 346 jts. 2-7/8" tubing, bottom
mud anchor 10,978', 4' perforation 10,948', seating shoe 10,944', tubing anchor
10,787'. Ran 435 3/4", 7/8" & 1" rods & 2" x 1 1/2" x 26' pump. Spaced well out
& released unit. Set pump jack and heater treater & tank battery. Started Pumping

Note: Previous Form 3160-5 dated 3/6/87 and C-104 dated 3/16/87 filed showing
the field and pool and undesignated Bone Spring - should have read
undesignated Wolfcamp. Please change your records accordingly.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Jackie Midkiff/Prod. Clerk

DATE 4/9/87

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side