

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form O-103
Revised 10-1-75

API No. 30-025-26222

1a. Indicate Type of Lease	
State ☒	Fee ☐
5. State Oil & Gas Lease No.	
B-2148	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" (FORM O-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER		7. Unit Agreement Name
2. Name of Operator		8. Name of Lease Name
Phillips Petroleum Company		Leamex
3. Address of Operator		9. Well No.
Room 401, 4001 Penbrook Street, Odessa, Texas 79762		21
4. Location of Well		10. Field and Pool, or Whist
UNIT LETTER <u>N</u> <u>2310</u> FEET FROM THE <u>West</u> LINE AND <u>660</u> FEET FROM THE <u>South</u> <u>North</u> LINE, SECTION <u>22</u> TOWNSHIP <u>17-S</u> RANGE <u>33-E</u> NMPM.		Leamex Paddock (ext)
11. Elevation (Show whether DF, RT, GR, etc.)		12. County
4150 GR		Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☒	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 4-11-79 MIRU Rial Drilling Company Rig. Spadded 11' hole @ 9:00 P.M. Reach TD 1500'.
- 4-13-79 Ran 35 joints (1500') of 8-5/8" 24#, K-55, a cond casing set @ 1500'. Howco cmt w/840 sacks Class H w/2% CaCl₂ and 1/4 Flocele. SQUZ 27 bbls in from, left 675' in casing. Ran Howco Temp. Sur. TOC outside 8-5/8"-220' inside 875'. Howco cement outside 8-5/8" casing down 1" tubing @ 210' w/125 sacks Class H w/2% CaCl₂. Circ 20 sacks cement WOC 6 hours. Job completed 6:00 P.M.
- 4-14-79 NU BOP--tested BOP. WOC total 18 hours. Test casing 2000#--OK. Drilled cement 875' to 1500'. Started drilling ahead at 1500' in 7-7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed W.J. Mueller

TITLE Senior Engineering Specialist DATE 4-20-79

Orig. Signed by
Jerry Sexton

APPROVED BY Dist. 1, Supv.
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____ DATE _____

APR 26 1979

