

N. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
6. State Oil & Gas Lease No.	
L-2493	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator GULF OIL CORPORATION		8. Farm or Lease Name Lea "30" State
3. Address of Operator P. O. Box 670, Hobbs, NM 88240		9. Well No. 1
4. Location of Well UNIT LETTER <u>E</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>30</u> TOWNSHIP <u>18-S</u> RANGE <u>35-E</u> N.M.P.M.		10. Field and Pool, or Wildcat Undes. Airstrip-Wolfcamp
15. Elevation (Show whether DF, RT, GR, etc.) 3945.7' GL		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
FULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Reached 3980' (TD) of 11" hole @ 1:45 am 2-25-79.

RU ran 90 & 1 cut jt 8-5/8" S-80 ST&C csg (3968'). Set at 3980'. Cmt w/900 sx BJ lite & 200 sx "C" w/2% CaCl₂. Plug dn complete @ 5:00 pm 2-25-79. Cmt circulated. WOC 18 hrs. Test csg to 2000 psi 30 min - held ok.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Glyn Stone TITLE Acting Area Engineer DATE 2-27-79

APPROVED BY Jerry Sexton TITLE Dist. 1. Supv. DATE 2/28/79

CONDITIONS OF APPROVAL, IF ANY