

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-3011
7. Unit Agreement Name Vacuum Grayburg San Andres Unit
8. Farm or Lease Name Vacuum Grayburg San Andres Unit
9. Well No. 59
10. Field and Pool, or Wildcat Vacuum Grayburg San Andres
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection
2. Name of Operator TEXACO Inc.
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240
4. Location of Well UNIT LETTER E , 40 FEET FROM THE West LINE AND 2500 FEET FROM THE North LINE, SECTION 2 TOWNSHIP 18-S RANGE 34-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4023' (GR)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud Hole 17 1/2" @4:00 PM., 3-25-79
Total Depth 365'

1. Ran 355' (8 Jts.) 13 3/8" OD 54.5# K-55 Csg & Set @ 365'.
2. Cemented w/400 sx. Class 'C' cement containing 2% CC. Cement circulated. Job complete 2:00 A.M., 3-26-79. WOC 18 hrs.
3. Tested 13 3/8" OD csg w/600# for 30 minutes, 8:00-9:00 PM., 3-26-79. Tested OK. Job complete 9:00 PM, 3-26-79.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *John Ranyan* TITLE Asst. Dist. Supt. DATE 3-27-79

APPROVED BY *John Ranyan* TITLE DATE APR 2 1979

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
MAY 30 1979