

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-77

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILZ	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease

State ☒ Fee ☐

5. State Oil & Gas Lease No.

B-2656

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER-	7. Unit Agreement Name
2. Name of Operator AMOCO PRODUCTION COMPANY	8. Farm or Lease Name State "HF" Com
3. Address of Operator P.O. BOX 68, HOBBS, NEW MEXICO 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>P</u> <u>610</u> FEET FROM THE <u>South</u> LINE AND <u>610</u> FEET FROM THE <u>East</u> LINE, SECTION <u>33</u> TOWNSHIP <u>18-S</u> RANGE <u>38-E</u> N.M.P.M.	10. Field and Pool, or Wildcat Hobbs Drinkard
11. Elevation (Show whether DF, RT, GR, etc.) 3625.6 GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	OTHER <u>Acidized and Installed Pumping Unit</u> ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MISU 7-25-85, tagged FBTD at 7029, and POH w/ tbg. RIH w/ 7" RBP, pkr, and 2 7/8" tbg. Set RBP at 6964'. Pulled tbg and set pkr at 6946'. Prs tested to 500 psi. - held. Pumped 26 bbl 40% KCL FW. Reset pkr at 6797'. Pumped 500 gal A-SOL and 3000 gal 15% NEFE HCL acid w/ add. Flushed w/ 40 bbl 4% KCL FW. Rel pkr, ran tbg, and latched onto RBP. POH. RIH w/ 7" RBP, pkr, and 2 7/8" tbg. Set RBP at 6807'. Pulled tbg and set pkr at 6606'. Pumped 500 gal A-SOL and 3000 gal 15% NEFE HCL acid w/ add. Flushed w/ 39 bbl 4% KCL FW. Rel pkr, ran tbg, and latched onto RBP. POH w/ tbg and tools. RIH w/ 2 7/8" SN, 10 jts 2 7/8" tailpipe, 7" tbg anchor, and 2 7/8" tbg. SN landed at 6957'. Anchor SA 6677'. Ran rods and pump. Prs

OHS NMOPD-H, I-JRB, I-ESN, I-NLG

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE ADMINISTRATIVE ANALYST DATE 15 August 1985

ORIGINAL SIGNED BY EDDIE SEAY

APPROVED BY [Signature] TITLE OIL & GAS INSPECTOR DATE AUG 16 1985

CONDITIONS OF APPROVAL, IF ANY:

tested pump to 500 psi. - OK. MOSU 7-30-85, Installed API 320 pumping unit.
and electrified, Started well pump testing 8-4-85. Pump tested through
8-8-85. Finished 8-9-85,

RECEIVED

AUG 14 1985

15