

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-79

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
L-4883

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|---|---|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | 7. Unit Agreement Name |
| 2. Name of Operator Amoco Production Company | 8. Farm or Lease Name State HR |
| 3. Address of Operator P. O. Box 68 Hobbs, NM 88240 | 9. Well No. 2-Y |
| 4. Location of Well UNIT LETTER A, 380 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 36 TOWNSHIP 18-S RANGE 34-E N.M.P.M. | 10. Field and Pool, or Wildcat Airstrip Wolfcamp |
| 15. Elevation (Show whether DF, RT, GR, etc.) 3954.9 GL | 12. County Lea |

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

| | | | |
|--|---|---|---|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | CHANGE PLANS <input type="checkbox"/> | COMMENCE DRILLING OPS. <input checked="" type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | OTHER <input type="checkbox"/> | CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/> | |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 5-7-80 MGF #23 spudded a 17-1/2" hole at 11:15 a.m. Drilled to a TD of 300' and ran 13-3/8" casing set at 300'. Cemented with 400 SX Class C cement with 2% CACL. Plugged down at 8:00 p.m. 5-7-80. Circulated 27 SX. WOC 18 hrs. Tested casing with 1000# for 30 min. Test OK. Reduced hole to 12-1/4" and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Admin. Analyst DATE 5-19-80

APPROVED BY Orig. Signed by Jerry Sexton TITLE 1-Sup DATE May 22 1980

CONDITIONS OF APPROVAL 1-Bass 1-Pacific Lighting 1-Southland Rlty. 1-Hou 1-Susp 1-BD 1-Mesa