

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

3-NMOCD-HOBBS 1-BB-ENG TECH
1-PWS, ENGR. 1-EF, FOREMAN
1-FILE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

50. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
E-7653
7. Unit Agreement Name
8. Farm or Lease Name
State "AP"
9. Well No.
1
10. Field and Pool, or Wellcut
Vacuum Abo Reef
12. County
Lea

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR NOTICES TO THE PUBLIC OR TO THE STATE OF NEW MEXICO, OR FOR A STATEMENT OF RESERVATION.
SEE INSTRUCTIONS FOR COMPLETION OF THIS FORM IN THE STATE OF NEW MEXICO.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

1. Name of Operator
Getty Oil Company

2. Address of Operator
P. O. Box 730, Hobbs, NM 88240

3. Location of Well
UNIT LETTER L 1980 FEET FROM THE South LINE AND 660 FEET FROM West THE LINE, SECTION 9 TOWNSHIP 18-S RANGE 35-E NMPL.

15. Elevation (Show whether DF, RT, GR, etc.)
3940.5 GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☒
TEMPORARILY ABANDON ☐	COMMENCE DRILLING OPS. ☐
PULL OR ALTER CASING ☐	CASING TEST AND CEMENT JOBS ☐
OTHER ☐	OTHER ☐
PLUG AND ABANDON ☐	ALTERING CASING ☐
CHANGE PLANS ☐	PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-8-80 Rigged up E&H Well Service.
12-9-80 Pulled and laid down 2 7/8" tubing.
12-11-80 Ran ODI pump and set at 8875'. (Changed out 2 7/8" tubing). Ran 8900' 2 3/8" tubing and set at 8924'.
12-12-80 Connected electricity and started pumping with ODI. Not pumping.
12-26-81 Dowell treated 5 1/2" perfs 8930-9042' (38 holes) with 5,000 gallons 15% NE HCl acid and 50 ball sealers.
12-27-80 to
1-5-81 Swabbing and testing.
1-8-81 Rigged up pulling unit.
1-9-81 Pulled tubing and packer.
1-10-81 Ran 277 joints (9010') of 2 3/8" tubing and set at 9028' (tubing anchor at 3100'); SN at 8990'. Ran rods.
1-11-81 Set pumping unit and started pumping at 3:30 p.m. at 9 X 128 SPM.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED DATE K. Crockett TITLE Area Superintendent DATE 1/27/81

RECEIVED BY DATE TITLE DATE

COPIES OF APPROVAL, IF ANY: