

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
C-1113-1	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator		Central Vacuum Unit
3. Address of Operator		8. Farm or Lease Name
P. O. Box 728, Hobbs, NM 88240		Central Vacuum Unit
4. Location of Well		9. Well No.
UNIT LETTER <u>XL</u> , <u>2196</u> FEET FROM THE <u>South</u> LINE AND <u>525</u> FEET FROM		10. Field and Pool, or Wildcat
THE <u>West</u> LINE, SECTION <u>6</u> TOWNSHIP <u>19-S</u> RANGE <u>35-E</u> NMPM.		Vacuum Grayburg-San Andres
11. Elevation (Show whether DF, RT, GR, etc.)		12. County
3982' (GR)		Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 4770'
16" OD 75# J-55 Csg set @ 360'
11 3/4" OD 42# H-40 Csg set @ 1520'
8 5/8" OD 32# K-55 Csg set @ 2755'

1. Ran 4758' (118 Jts.) 5 1/2" OD 15.5# K-55 Csg & Set @ 4770'.
2. Cement w/1500 sx. class 'H' cement circulated. Job complete 3:15 p.m., 1/13/81. WOC in excess of 18 hrs.
3. Tested 5 1/2" Csg. to 1500# for 30 minutes, 12:30-1:00 p.m., 1/20/81. Tested OK. Job complete 1:00 p.m., 1/20/81.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst. Dist. Supt. DATE 1/21/81

APPROVED BY Jerry Sexton TITLE Dist. L. Supt. DATE 1/21/81
CONDITIONS OF APPROVAL, IF ANY: