

11/16/81

Class "C" cement w/1% CF-9. Displaced cement to bottom of perfs @ 9136'.
Stage 4: 25 sxs. Class "C" cement w/1% CF-9. Total Squeeze - 275 sxs.
Ran bit and tagged cement @ 9012'. Drilled cement to 9101'. Pressured to
2500# and bled off to 200# in 3 1/2 minutes. Displaced hole w/2% KCl water.
Swabbing and testing w/Baker Loc Set packer set @ 8894'.