

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-77

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State ☒ Fee ☐  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 2. Name of Operator Knox Industries, Inc. 3. Address of Operator P. O. Box 3023, Midland, Texas 79702 4. Location of Well UNIT LETTER <u>0</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>2080</u> FEET FROM THE <u>East</u> LINE, SECTION <u>35</u> TOWNSHIP <u>18-S</u> RANGE <u>34-E</u> N14PM. 15. Elevation (Show whether DF, RT, GR, etc.) 3976 GR	6. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/> 7. Unit Agreement Name 8. Farm or Lease Name New Mexico "A" State 9. Well No. 1 10. Field and Pool, or Wildcat East La Rica 12. County Lea
--	---

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well 7:00 P.M. 8-13-81. Drilled 17-1/2" hole to 520'. Ran 13 joints of 13-3/8" 48# H-40 ST&C and set @ 520'. Cemented with 500 sx Class "C" cement with 2% CaCl. Circulated 50 sx excess. NU BOP's. Test BOP's and casing to 600#, held OK for 30 minutes. Drilled out with 12-1/4" bit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles J. Lowe TITLE Production Manager DATE 8-18-81

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: