

IL CONSERVATION DIVISIC  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.B.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State ☐ Fee ☒

5. State Oil & Gas Lease No.  
---

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name ---
2. Name of Operator MORRIS R. ANTWEIL	8. Farm or Lease Name MORRIS
3. Address of Operator P. O. Box 2010, Hobbs, NM 88240	9. Well No. 2
4. Location of Well UNIT LETTER <u>E</u> <u>2310</u> FEET FROM THE <u>North</u> LINE AND <u>430</u> FEET FROM THE <u>West</u> LINE, SECTION <u>21</u> TOWNSHIP <u>18S</u> RANGE <u>38E</u> NMPM.	10. Field and Pool, or WHdcat Hobbs Grayburg San Andre
15. Elevation (Show whether DF, RT, GR, etc.) 3650.4' GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud well 12:00 Noon 3 April 82. Drilled 12 1/4" hole to 352'. Ran 8 jts 8-5/8" 23# J-55 casing to 350'. Cemented with 250 sx Class "C" with 2% CaCl<sub>2</sub>. Circulated cement. Plug down 5:00 PM 3 April 82. WOC 18 hours & test casing to 600 psi - 30 mins. OK. Drill out with 7-7/8" bit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jerry Villar TITLE Agent DATE April 6, 1982

APPROVED BY Les Clements TITLE Off. Gas Insp. DATE APR 9 1982

CONDITIONS OF OFFICE GAS INSPECTION