

JENNINGS A FEDERAL #4

12/23/91

PUMP 18 HRS/ 3 BO, 1 BW. 0 MCF/ WELL QUIT PUMPING/

12/24/91

RESPACE RODS/ START WELL PUMPING 1:00 PM/

01/07/92

MIRU PERMIAN WS RIG @ 8:00 AM 1/6/92/ POH W/RODS & PUMP/ RIH W/NEW PUMP ON
RODS/ PUT WELL BACK ON PROD/ REL RIG @ 1:00 PM 1/6/92/ ADD'L TESTS TO
FOLLOW/

01/09/92

*** FINAL REPORT ***

24 HRS, P, 22 BO, 66 BW, 41 MCF, FL 5133' OSN/