

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	B-3011

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <u>Water Injection</u>	7. Unit Agreement Name <u>Vacuum Grayburg</u>
2. Name of Operator <u>TEXACO Inc.</u>	8. Farm or Lease Name <u>San Andres Unit</u>
3. Address of Operator <u>P. O. Box 128, Hobbs, New Mexico 88240</u>	9. Well No. <u>63</u>
4. Location of Well UNIT LETTER <u>B</u> <u>50</u> FEET FROM THE <u>North</u> LINE AND <u>2630</u> FEET FROM THE <u>East</u> LINE, SECTION <u>2</u> TOWNSHIP <u>18-S</u> RANGE <u>34-E</u> NMPM.	10. Field and Pool, or Wildcat <u>Vacuum Grayburg</u> <u>San Andres</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>4014' (GR)</u>	12. County <u>Lea</u>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

TOTAL DEPTH 4800'  
16" OD 65# H-40 CSG SET @ 375'  
11 3/4" OD 42# H-40 CSG SET @ 1590'

1. Ran 4785' (119 Jts.) 5 1/2" OD 15.5# K-55 Csg & Set @ 4800'.
2. Cemented W/1700 sx. Lite Cement Containing 15# Salt, 5# Gilsonite, & 1/4# Flocele per sack. Follow W/300 sx. Class 'H' Cement containing 1/4# Flocele per sack. Cement circulated. Job Complete 4:00 AM, 12-13-82. WOC in excess of 18 hrs.
3. Tested 5 1/2" Csg to 1500# for 30 minutes, 3:30-4:00 PM, 12-15-82. Tested OK. Job complete 4:00 PM, 12-15-82.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst. Dist. Mgr. DATE 12-16-82

ORIGINAL SIGNED BY  
JERRY SEXTON

APPROVED BY DISTRICT SUPER  
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE DEC 21 1982