

STRICT I
O. Box 1980, Hobbs, NM 88240
STRICT II
O. Drawer DD, Artesia, NM 88210
STRICT III
00 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-28071
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. LG-3862
7. Lease Name or Unit Agreement Name Creosote VM State
8. Well No. 1
9. Pool name or Wildcat Arkansas Junction SA West

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

Type of Well:
OIL WELL ☐ GAS WELL ☐ OTHER P & A Well

Name of Operator
YATES PETROLEUM CORPORATION

Address of Operator
105 South 4th St., Artesia, NM 88210

Well Location
Unit Letter H : 1650 Feet From The North Line and 330 Feet From The East Line

Section 19 Township 18S Range 36E NMPM Lea County
10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3847' GR

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

2. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in and rigged up pulling unit. POOH w/rods, pump, anchor and tubing. WIH w/5-1/2" CIBP and set at 5250'. POOH. Ran tubing in hole to top of plug. Loaded hole with mud. Spotted 35' of cement on top of CIBP. POOH w/tubing. Dug out cellar. Cut plate around casing. Stretch casing for free point. Showed to be free at 3100'. WIH w/casing cutter and cut casing at 3029'. Pulled and laid down 5-1/2" casing. RIH w/tubing to 3152'. Spotted 40 sacks of cement across 5-1/2" stub. Pulled 25 stands tubing. WOC. RIH and tagged cement top at 2965'. Pulled and laid down tubing to 2075'. Spotted 90 sacks of cement across 8-5/8" shoot. WOC. RIH w/tubing and tagged cement at 1810'. Cement plug was too low. Re-spotted a 25 sack cement plug. WOC. RIH and tagged plug at 1729'. Pulled and laid down tubing. Spotted a 15 sack surface plug. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT.

Plugging completed July 31, 1993.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Production Clerk DATE Sept. 4, 1993
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY Carmy M. Hill TITLE OIL & GAS INSPECTOR DATE MAR 24 1995

CONDITIONS OF APPROVAL, IF ANY:

blake

RECEIVED

SEP 08 1993

OFFICE